

Union Pacific Railroad (UPRR) Causeway Opening Construction Progress Report #5

The following is a brief summary of construction activities related to the construction schedule submitted to the regulating agencies and included in the Compensatory Mitigation and Monitoring Plan (CMMP).

Prepared by: Steve Cheney
Union Pacific Railroad– General Director M/W – Environmental
402.544.3227
slcheney@up.com

Submitted to: Utah Division of Water Quality
US Army Corps of Engineers

Summary of Work through April 15, 2016

Current Activities

Continued excavation and disposal of buried rail cars

Completed temporary shoofly grading activities

Preparing for track shift to temporary shoofly

Received 6 pile pipes for Phase 2

Placed rip rap on west control berm

Excavation of channel area north of invert berm

Received rail panels for track shift at Lakeside

Upcoming activities

Track shift to temporary shoofly- May 5th

Mobilization of drilling equipment

Pre-drilling Phase 2 pile locations

Excavation of buried rail car (Week of March 28, 2016)



North Bridge- looking west (Week of March 28, 2016)



Temporary Shoofly—east of the bridge location (Week of April 11, 2016)



Excavation of the channel north of the invert berm (Week of April 11, 2016)

